

Projects	June 2026 Meeting Update
<b>APPROVED/ONGOING PROJECTS</b>	
<b>6-453 Dayton Riverfront Commons Ph 2 and 3</b> 12' wide concrete bicycle/pedestrian trail and conduit for future lighting from Berry Street to Fourth Avenue. [Designer is KZF]	Prus is working on addressing the grading issues and punch list items. We are going to need protective railing on the river side of the path for 300-400 feet. PRIME to send us railing options to consider. Southbank has ribbon cutting tentatively scheuled for 5/19.
<b>6-3228 Dayton Pike Sidewalk Connector (Ph 2)</b> New 1500' of 5' sidewalk along west side of Dayton Pike	We only have a few consent and release forms left to be signed. We received updatedf plans from PRIME and only the driveway at 515 is left to update.
<b>Ramp from Berry Street to Riverfront Commons River's-Edge Trail</b>	We are reviewing the available survey data to determine if that is sufficient or if additional survey will be necessary. We will use the available data to coordinate with APS Geo to determine the most cost efficient way to get an ADA ramp installed.
<b>Upper Riverfront Commons Trail Improvements</b> Improve the existing trail at the top of the earthen levee that runs along the south side of Manhattan Boulevard	The project was awarded grant funding through OKI. Design funds should be authorized sometime after July 1 2026. Mike and Jay met with Southbank a couple weeks ago to start planning for this.
<b>7th Street Slide</b>	Design is complete and we have a cost estimate for construction. We need to submit for additional funding for construction. We are looking into the possibility of using CDBG funding for the retaining wall. LARP grant application was submitted 9.24.25. Constructing the wall first and dong temporary pavement restoration may be considered due to budgeting issues.
<b>Third/Fourth and Walnut Stormwater Mitigation Project</b>	The new storm system has been installed by Eaton. We received the as built information 5.28.26 so we should be ready to submit the reimbursement request to SD1.
<b>2025 Resurfacing</b>	Everything except striping has been completed; including resurfacing Dayton Pike over the areas that were disturbed as part of the NKWD project.
<b>New Public Works Facility</b>	We met with SD1 on 12/1 to discuss how to handle the stormwater piece. It looks like an underground stormwater detention system will be needed under the proposed parking lot. We have provided the architects with the sizing of the storage that will be needed.

<b>Dayton Pike Stormwater Mitigation Project</b>	This is eligible for public cost share dollars through OKI. It could be done in phases where we do the curb and storm improvements now and resurface right after that work has been completed. We have met on site and discussed with SD1. We just need to determine the final scope and get pricing from interested contractors.
<b>Grant Park</b>	We have a scope for the potential next phase. Hendy has provided costs for a portion of the work and is putting together costs for the other piece.
<b>PROPOSED PROJECTS</b>	
<b>RAISE (TIGER) Grant Opportunity</b>	May be advertised for design soon.
<b>Industrial Park Roadway Resurfacing</b>	
<b>Kenton Street at 7th Avenue Alley Replacement</b>	We are coordinating with Cardinal Engineering and the owner to get the work scheduled.
<b>Sargeant Park Stream Mitigation Project</b>	